



SR 520 Bridge Replacement and HOV Program

SR 520 Portage Bay Bridge and Roanoke Lid Project



SR 520 Portage Bay Bridge and Roanoke Lid Project

Noise Monitoring Weekly Report Summary for **Monday, June 29, 2026** to **Sunday, July 5, 2026**

PUBLISHED July 8, 2026

Monitoring times: Weekdays, 10 p.m. to 7 a.m.; weekends, 10 p.m. to 9 a.m.

How to use this report: This document summarizes the weekly nighttime noise data for the Portage Bay Bridge Project. In it, you'll find:

- Page 1 - Summary of noise levels recorded above the limits allowed under the Major Public Project Construction Noise Variance, for this week and throughout the project. This includes non-project-related noise exceedances
- Page 2 - Map of the project limits and locations of the eleven stationary monitor locations
- Pages 3 – 9 - Night-by-night noise recordings for each of the project noise monitors, along with a description of the work that night, comments received from the public regarding Project noise, and explanations for any noise limit exceedances and actions taken in response
- Page 10 - Log of public comments regarding nighttime noise issues and resolutions for the week

WSDOT is sharing this information as per the terms of the Major Public Project Construction Noise Variance (Permit #6903010).

MPPCNV start date: **February 5, 2025**

MPPCNV days to date: **516**

Impact work days to date: **0**

WEEKLY TOTALS	
Nights worked this week (under the MPPCNV)	2
Project related non-compliance this week	0
Nighttime noise issue comments to the project	0
Non-project-related noise exceedances this week	36

PROJECT TOTALS TO DATE	
Total Nights Worked (under the MPPCNV)	237
Total Project related non-compliance	2
Total noise issue comments to the project	27
Total non-project related exceedances	4099
Total TNV permits to date	14

**SR 520 Portage Bay Bridge and Roanoke Lid Project
Major Public Project Construction Noise Variance
NOISE MONITORING - WEEKLY REPORT**

Monday, June 29, 2026 to Sunday, July 5, 2026

10 pm to 7 am (weekdays) / 9am (weekends)

The table below includes data gathered from noise monitoring equipment located at eleven locations throughout the PBB Project area

Monday, June 29, 2026												
Site	Site limit*	10pm - 11pm	11pm - 12am	12am - 1am	1am - 2am	2am - 3am	3am - 4am	4am - 5am	5am - 6am	6am - 7am	7am - 8am	8am - 9am
M1-1004 E Roanoke St	71	57.8	56.3	51.8	50.6	51.5	50.7	53	57.9	62.7	N/A	N/A
M2 2619 11th Ave E	57	52.7	51.7	46.2	46.1	43.2	42.7	47.5	52.6	53.3	N/A	N/A
M3 2613 Boyer Ave E	62	58	56.5	52.8	51.8	49.6	49.7	53.5	58.4	60.3	N/A	N/A
M4-Portage Bay Condos 2524 Boyer Ave	66	62.7	60.8	57.2	54.9	54.4	55.8	59.8	64.2	64.9	N/A	N/A
M5 2411 Federal Ave E	70	56.7	55.7	50.4	49.1	48.6	49.1	51.1	54.8	58	N/A	N/A
M6 3113 Eastlake Ave E	66	71.6	64.8	57.2	56.8	62	59.1	60.3	73.4	74.8	N/A	N/A
M7-ROW near 2552 20th Ave E	72	59	56.5	52.3	50.6	50.8	49.3	54.8	56.2	57.9	N/A	N/A
M8-1601 E Calhoun St	60	55.5	53.5	47.2	46.2	44.8	43.3	48.1	51.9	53.2	N/A	N/A
M9-ROW near 1910 E Louisa St	60	59.7	57.3	53.2	51.3	50.4	50.5	53.7	56.6	59	N/A	N/A
M10 2510 E Lake Washington Blvd	67	53.8	51.6	48.5	46.9	46.7	47.2	48.6	52.3	52.9	N/A	N/A
M11-NOAA 2725 Montlake Blvd	67	61	58.7	54.7	53.2	52.2	52.5	55.4	59.6	63	N/A	N/A
*Hourly-Average Leq (dBA)												
Notes recorded by the on-site Independent Noise Monitor												
<p>Work: Skanska was providing traffic control Skanska was removing barrier on the Roanoke exit</p> <p>Public Comments: No public comments at this time.</p> <p>Exceedances: Site(s): All exceedances are not project related. Exceedances are caused by public traffic driving by the noise monitors</p> <p>Non-Compliance: None.</p>												

Leq = Leq means the equivalent sound level, which is the constant sound level in a given time period.

N/A = Time Period not applicable to MPPCNV

Red = Noise Level Exceedance, project related

Blue = Noise level exceedance, not project related

Yellow = Noise Level Exceedance, covered by TNV

~ = No Data Available

= No contract work . Portable monitors are not being used (not needed).

SR 520 Portage Bay Bridge and Roanoke Lid Project
Major Public Project Construction Noise Variance
NOISE MONITORING - WEEKLY REPORT
Monday, June 29, 2026 to Sunday, July 5, 2026 10 pm to 7 am (weekdays) / 9am (weekends)

The table below includes data gathered from noise monitoring equipment located at eleven locations throughout the PBB Project area

Tuesday, June 30, 2026												
Site	Site limit*	10pm - 11pm	11pm - 12am	12am - 1am	1am - 2am	2am - 3am	3am - 4am	4am - 5am	5am - 6am	6am - 7am	7am - 8am	8am - 9am
M1-1004 E Roanoke St	71	59.6	57.7	54.6	52.5	51.3	52.4	53.7	58	66	N/A	N/A
M2 2619 11th Ave E	57	52.6	50.8	49.5	44.9	43.8	43.4	47.8	~	54.9	N/A	N/A
M3 2613 Boyer Ave E	62	59.1	56.9	55.4	52.6	49.7	50.2	53.9	58.8	60.8	N/A	N/A
M4-Portage Bay Condos 2524 Boyer Ave	66	63.8	61.6	61.1	58.7	54.9	56.1	59.9	64.8	66.2	N/A	N/A
M5 2411 Federal Ave E	70	56.9	55.1	52	49.1	47.8	47.9	51	54.5	57.5	N/A	N/A
M6 3113 Eastlake Ave E	66	72.6	66.7	59.4	58.5	60.5	60.5	59.6	~	74.7	N/A	N/A
M7-ROW near 2552 20th Ave E	72	59.3	57.8	55.3	53.6	51.5	52.6	52.7	56.3	60.2	N/A	N/A
M8-1601 E Calhoun St	60	55.4	53.4	50.3	46.1	44.3	43.1	48.2	51.5	54.9	N/A	N/A
M9-ROW near 1910 E Louisa St	60	60	58.6	56.1	54.1	50.5	50.4	53.8	57.4	58.4	N/A	N/A
M10 2510 E Lake Washington Blvd	67	53.6	52.4	50.9	48.8	46.7	48.5	50.5	53.5	53.1	N/A	N/A
M11-NOAA 2725 Montlake Blvd	67	61.9	59.6	57.4	55.4	52.1	52.3	55.6	60.1	62.5	N/A	N/A
*Hourly-Average Leq (dBA)												
Notes recorded by the on-site Independent Noise Monitor												
<p>Work: Skanska was providing traffic control Skanska was removing barrier on the Roanoke exit</p> <p>Public Comments: No public comments at this time.</p> <p>Exceedances: Site(s): All exceedances are not project related. Exceedances are caused by public traffic driving by the noise monitors</p> <p>Non-Compliance: None.</p>												

Legend

Leq = Leq means the equivalent sound level, which is the constant sound level in a given time period.

N/A = Time Period not applicable to MPPCNV

Red = Noise Level Exceedance, project related

Blue = Noise level exceedance, not project related

Yellow = Noise Level Exceedance, covered by TNV

~ = No Data Available

= No contract work . Portable monitors are not being used (not needed).

SR 520 Portage Bay Bridge and Roanoke Lid Project
Major Public Project Construction Noise Variance
NOISE MONITORING - WEEKLY REPORT
Monday, June 29, 2026 to Sunday, July 5, 2026 10 pm to 7 am (weekdays) / 9am (weekends)

The table below includes data gathered from noise monitoring equipment located at eleven locations throughout the PBB Project area

Wednesday, July 1, 2026												
Site	Site limit*	10pm - 11pm	11pm - 12am	12am - 1am	1am - 2am	2am - 3am	3am - 4am	4am - 5am	5am - 6am	6am - 7am	7am - 8am	8am - 9am
M1-1004 E Roanoke St	71	58.3	55.8	53.3	49.8	49.3	50.8	52.6	58.1	60.7	N/A	N/A
M2- 2619 11th Ave E	57	52.2	51.1	49.5	45.6	41	42	47.5	51.3	53.4	N/A	N/A
M3- 2613 Boyer Ave E	62	58.6	57	54.1	52	49	49.4	53.5	57.6	60	N/A	N/A
M4-Portage Bay Condos 2524 Boyer Ave	66	63.9	62.2	59.2	57.4	55.3	56	59.9	64.6	65.2	N/A	N/A
M5- 2411 Federal Ave E	70	57.5	55.7	52.3	49.6	47.2	49.3	51.3	55.1	57	N/A	N/A
M6- 3113 Eastlake Ave E	66	70.9	64.6	57.8	57	59.7	58.8	58.7	73	74.5	N/A	N/A
M7-ROW near 2552 20th Ave E	72	60.3	58.5	56.1	52.1	51.4	50.2	53.3	57	58.4	N/A	N/A
M8-1601 E Calhoun St	60	56	54.7	51.7	47.7	44.5	45.1	48.1	52.2	53.8	N/A	N/A
M9-ROW near 1910 E Louisa St	60	61.4	59.6	56.2	53.6	52.5	51.8	53.7	57.5	58.5	N/A	N/A
M10- 2510 E Lake Washington Blvd	67	53.4	51.9	50.5	47.5	46.1	46.6	49.6	52.5	52.7	N/A	N/A
M11-NOAA 2725 Montlake Blvd	67	62.3	58.3	56.2	53.7	52.9	52.1	55.4	59.6	62	N/A	N/A

*Hourly-Average Leq (dBA)

Notes recorded by the on-site Independent Noise Monitor

Work:
No work during MPPCNV hours

Public Comments:
No public comments at this time.

Exceedances:
Site(s): All exceedances are not project related. Exceedances are caused by public traffic driving by the noise monitors.

Non-Compliance:
None.

Leq = Leq means the equivalent sound level, which is the constant sound level in a given time period.
N/A = Time Period not applicable to MPPCNV
Red = Noise Level Exceedance, project related
Blue = Noise level exceedance, not project related
Yellow = Noise Level Exceedance, covered by TNV
~ = No Data Available
= No contract work . Portable monitors are not being used (not needed).

SR 520 Portage Bay Bridge and Roanoke Lid Project
Major Public Project Construction Noise Variance
NOISE MONITORING - WEEKLY REPORT
Monday, June 29, 2026 to Sunday, July 5, 2026 10 pm to 7 am (weekdays) / 9am (weekends)

The table below includes data gathered from noise monitoring equipment located at eleven locations throughout the PBB Project area

Thursday, July 2, 2026												
Site	Site limit*	10pm - 11pm	11pm - 12am	12am - 1am	1am - 2am	2am - 3am	3am - 4am	4am - 5am	5am - 6am	6am - 7am	7am - 8am	8am - 9am
M1-1004 E Roanoke St	71	59.9	56.6	55.6	52.3	51.9	52.3	51.6	55.2	56.6	N/A	N/A
M2 2619 11th Ave E	57	53.7	50.4	51.7	46.5	45.7	43.9	47	48.8	51.3	N/A	N/A
M3 2613 Boyer Ave E	62	59.7	56.6	54.6	52.4	50.8	49.9	51.6	54.8	57.7	N/A	N/A
M4-Portage Bay Condos 2524 Boyer Ave	66	64	62.6	60.6	57.2	55.8	55.2	57.5	61.5	63.5	N/A	N/A
M5 2411 Federal Ave E	70	57.2	53.8	52.9	49.8	50.2	48.7	50.8	54.3	56.4	N/A	N/A
M6 3113 Eastlake Ave E	66	72.6	68.3	59.7	57.6	57.2	56.7	56.7	69.3	70.5	N/A	N/A
M7-ROW near 2552 20th Ave E	72	59.1	56.8	55.4	51.3	51.7	50.6	53.7	56	57.5	N/A	N/A
M8-1601 E Calhoun St	60	55.2	52	51.2	47.4	47.3	45.3	48.6	51.3	53.8	N/A	N/A
M9-ROW near 1910 E Louisa St	60	59.3	57.5	56	52.4	53.2	51.6	53.6	56.8	58.9	N/A	N/A
M10 2510 E Lake Washington Blvd	67	53.3	49.8	49	44.9	44.3	42.7	48	51	51.8	N/A	N/A
M11-NOAA 2725 Montlake Blvd	67	62.3	59.4	57	53.7	52.7	51.9	54.2	56.4	59.1	N/A	N/A

*Hourly-Average Leq (dBA)

Notes recorded by the on-site Independent Noise Monitor

Work:

No work during MPPCNV hours

Public Comments:

No public comments at this time.

Exceedances:

Site(s) : All exceedances are not project related. Exceedances are caused by public traffic driving by the noise monitors

Non-Compliance:

None.

Leq = Leq means the equivalent sound level, which is the constant sound level in a given time period.

N/A = Time Period not applicable to MPPCNV

Red = Noise Level Exceedance, project related

Blue = Noise level exceedance, not project related

Yellow = Noise Level Exceedance, covered by TNV

~ = No Data Available

= No contract work . Portable monitors are not being used (not needed).

SR 520 Portage Bay Bridge and Roanoke Lid Project
Major Public Project Construction Noise Variance
NOISE MONITORING - WEEKLY REPORT
Monday, June 29, 2026 to Sunday, July 5, 2026 10 pm to 7 am (weekdays) / 9am (weekends)

The table below includes data gathered from noise monitoring equipment located at eleven locations throughout the PBB Project area

Friday, July 3, 2026												
Site	Site limit*	10pm - 11pm	11pm - 12am	12am - 1am	1am - 2am	2am - 3am	3am - 4am	4am - 5am	5am - 6am	6am - 7am	7am - 8am	8am - 9am
M1-1004 E Roanoke St	71	59.1	57.9	54.7	53	52.1	50	50	53.5	56.4	58.5	60
M2 2619 11th Ave E	57	53.2	51.7	50.6	48.6	49	49.3	46.8	49.4	52.2	51.5	54.5
M3 2613 Boyer Ave E	62	59.9	57.4	55.3	53.6	53.1	52.1	51.1	53.6	55.6	57	58.9
M4-Portage Bay Condos 2524 Boyer Ave	66	65.4	63.5	61.5	61.1	59.6	56.6	56.8	59.2	61.8	62.4	63.8
M5 2411 Federal Ave E	70	56.2	56.2	55.6	53.9	52.1	50.9	48.5	50.7	54	55.2	57.8
M6 3113 Eastlake Ave E	66	72.4	66.4	~	57	57.2	55.4	55.3	57	59.4	60.4	69.7
M7-ROW near 2552 20th Ave E	72	57.5	57.2	56.9	55	51.6	49.8	51.6	52.1	56.3	58.2	59.6
M8-1601 E Calhoun St	60	55.5	54.4	53.3	51.7	50.7	48.5	47.1	49.1	52.8	53.8	56.2
M9-ROW near 1910 E Louisa St	60	57.9	57.9	58.5	57	52.9	51.3	50	52.6	56.3	59	59.9
M10 2510 E Lake Washington Blvd	67	63.1	51.2	50.3	48.8	47.5	45.3	43.7	47.3	49.7	51.8	53.8
M11-NOAA 2725 Montlake Blvd	67	58.2	58.2	56.4	54.1	52.4	50.7	50.4	52.5	57.1	59.2	60.4

*Hourly-Average Leq (dBA)

Notes recorded by the on-site Independent Noise Monitor

Work:

No work during MPPCNV hours

Public Comments:

No public comments at this time.

Exceedances:

Site(s): All exceedances are not project related. Exceedances are caused by public traffic driving by the noise monitors

Non-Compliance:

None.

Leq = Leq means the equivalent sound level, which is the constant sound level in a given time period.

N/A = Time Period not applicable to MPPCNV

Red = Noise Level Exceedance, project related

Blue = Noise level exceedance, not project related

Yellow = Noise Level Exceedance, covered by TNV

~ = No Data Available

= No contract work . Portable monitors are not being used (not needed).

SR 520 Portage Bay Bridge and Roanoke Lid Project
Major Public Project Construction Noise Variance
NOISE MONITORING - WEEKLY REPORT
Monday, June 29, 2026 to Sunday, July 5, 2026 10 pm to 7 am (weekdays) / 9am (weekends)

The table below includes data gathered from noise monitoring equipment located at eleven locations throughout the PBB Project area

Saturday, July 4, 2026												
Site	Site limit*	10pm - 11pm	11pm - 12am	12am - 1am	1am - 2am	2am - 3am	3am - 4am	4am - 5am	5am - 6am	6am - 7am	7am - 8am	8am - 9am
M1-1004 E Roanoke St	71	67.2	63.1	59.9	56	53.9	51	49.9	53.1	54.5	55.7	59.2
M2 2619 11th Ave E	57	58.9	56.4	54.8	55.1	49.7	47	46.7	49.3	50	50.2	55
M3 2613 Boyer Ave E	62	61.3	61	62.4	61.6	54.2	50.8	51.3	53.5	55.1	56.2	57.8
M4-Portage Bay Condos 2524 Boyer Ave	66	65.1	66.2	66.5	63.8	60	56.8	56.6	59.2	61.8	62.3	64
M5 2411 Federal Ave E	70	62.2	60.8	55.3	53.3	53.1	51.8	50.4	53.1	54.2	55.1	59.5
M6 3113 Eastlake Ave E	66	72.7	73.1	67.3	64.6	62.9	58.5	57.9	59.2	59.6	60.7	69.5
M7-ROW near 2552 20th Ave E	72	63.1	65.1	58.9	53.6	50.8	49.1	53.5	52.5	53.2	54.9	59
M8-1601 E Calhoun St	60	59	67.7	66.3	51.5	50	47.8	48.1	50.8	51.6	52.8	56.5
M9-ROW near 1910 E Louisa St	60	62.9	62.6	60.6	55.3	52.9	51	52.3	54.2	54.9	56.5	59.6
M10 2510 E Lake Washington Blvd	67	57.4	54.3	51.6	50.1	48.9	46.7	48.4	51.1	50.7	50.9	55.5
M11-NOAA 2725 Montlake Blvd	67	65.5	62.3	61.6	55.1	52.9	50	50.6	52.3	55	55.8	57.8

*Hourly-Average Leq (dBA)

Notes recorded by the on-site Independent Noise Monitor

Work:

No work during MPPCCNV hours

Public Comments:

No public comments at this time.

Exceedances:

Site(s): All exceedances are not project related. Exceedances are caused by public traffic driving by the noise monitors

Non-Compliance:

None.

Leq = Leq means the equivalent sound level, which is the constant sound level in a given time period.

N/A = Time Period not applicable to MPPCCNV

Red = Noise Level Exceedance, project related

Blue = Noise level exceedance, not project related

Yellow = Noise Level Exceedance, covered by TNV

~ = No Data Available

= No contract work . Portable monitors are not being used (not needed).

SR 520 Portage Bay Bridge and Roanoke Lid Project
Major Public Project Construction Noise Variance
NOISE MONITORING - WEEKLY REPORT
Monday, June 29, 2026 to Sunday, July 5, 2026 10 pm to 7 am (weekdays) / 9am (weekends)

The table below includes data gathered from noise monitoring equipment located at eleven locations throughout the PBB Project area

Sunday, July 5, 2026												
Site	Site limit*	10pm - 11pm	11pm - 12am	12am - 1am	1am - 2am	2am - 3am	3am - 4am	4am - 5am	5am - 6am	6am - 7am	7am - 8am	8am - 9am
M1-1004 E Roanoke St	71	57.5	55.9	53.4	52.1	50	49.8	52.4	57.3	62.2	N/A	N/A
M2 2619 11th Ave E	57	51.1	50.5	50.4	49.4	47	46.3	47.9	50.9	52	N/A	N/A
M3 2613 Boyer Ave E	62	57.2	56.7	55	53.3	50.7	50.5	53.8	58.4	59.6	N/A	N/A
M4-Portage Bay Condos 2524 Boyer Ave	66	63.8	62.2	59	57.5	55.8	55.7	59.9	64.7	66	N/A	N/A
M5 2411 Federal Ave E	70	57.9	55.4	51.5	49.1	50.1	49.8	53.8	56.8	58.6	N/A	N/A
M6 3113 Eastlake Ave E	66	71.5	65.3	~	55.9	55.9	55.6	58.7	72.9	74.2	N/A	N/A
M7-ROW near 2552 20th Ave E	72	58.1	55.5	~	49.7	50.8	51.3	56.2	58.8	59.9	N/A	N/A
M8-1601 E Calhoun St	60	55.1	53.6	50.9	48.8	47.3	47.2	50.6	54.8	56.4	N/A	N/A
M9-ROW near 1910 E Louisa St	60	60.7	56.8	54.4	52	52.5	52.4	55.5	59.2	60.5	N/A	N/A
M10 2510 E Lake Washington Blvd	67	51.2	49.3	~	45	46.1	47.2	49.2	53.9	55.2	N/A	N/A
M11-NOAA 2725 Montlake Blvd	67	57.8	56	52.9	50.4	51.8	52.1	55.4	59.6	61	N/A	N/A

*Hourly-Average Leq (dBA)

Notes recorded by the on-site Independent Noise Monitor

Work:

No work during MPPCCNV hours

Public Comments:

No public comments at this time.

Exceedances:

Site(s): All exceedances are not project related. Exceedances are caused by public traffic driving by the noise monitors

Non-Compliance:

None.

Leq = Leq means the equivalent sound level, which is the constant sound level in a given time period.

N/A = Time Period not applicable to MPPCCNV

Red = Noise Level Exceedance, project related

Blue = Noise level exceedance, not project related

Yellow = Noise Level Exceedance, covered by TNV

~ = No Data Available

= No contract work . Portable monitors are not being used (not needed).

